

# **Bradenton Road Project Update for the week of December 5, 2014**

Work will continue next week on the Myrtle St. concrete pavement approaches and on the sidewalk/driveway construction. Tomorrow the contractor plans on placing the asphalt base under those two approaches on Myrtle.

It was expected to have the East side continuously connected with sidewalk from Myrtle St. to 47<sup>th</sup> St. by the end of this week.

Saw-cutting for the median curbs was finished this week and the concrete curb construction is planned to start during next week.

On Monday, a traffic shift for the Old Bradenton Road lanes will start at 47<sup>th</sup> St. The North and Southbound lanes will be shifted to the western side of the roundabout to provide clearance and facilitate the construction of the two remaining concrete approaches on the eastern side of the intersection. Curbing along that East side will also be installed to take advantage of the rerouted traffic.

All traffic movements will be allowed but just expect a slightly different configuration. Signage and barrels will be in place to guide motorists as they negotiate the intersection.