

Bradenton Road Project Update for the week of February 10, 2015

Due to the heavy rainfall yesterday, the original schedule has been affected.

Today= Finish Milling Mainline and Turnouts on OBR from University to 47th.

Wednesday= Mill OBR from 47th to Myrtle St. and Pave from University to 47th.

Thursday= Mill OBR from Myrtle St. to Dr. Martin Luther King Jr. Way and Pave from 47th to Myrtle St.

Friday= Pave from Myrtle St. to Dr. Martin Luther King Jr. Way

Temporary Striping will be placed as soon as the paving is completed.

The final Thermoplastic striping will be completed two weeks later.

The Green Bike Lanes will be done two weeks after the Thermoplastic.

Landscaping and irrigation work will continue in the bio-retention areas.

Pavers are being laid in the truck apron at the Myrtle St. Roundabout and will then be placed in the Emergency Vehicle crossovers.

During these construction activities normal traffic patterns are disrupted. If you have the opportunity to avoid the area while all of this work is going on, it will certainly be less frustrating.

Drive carefully and thank you for your patience.