

Bradenton Road Project Update for the week of February 17, 2015

Paving continues on the project with the turnouts along OBR from 47th St. to Myrtle St. being done today. The forecast calls for rain this afternoon and evening which could limit the planned production.

If the forecast is correct, it may set the contractor back one day due to the wet conditions on the milled surface that is planned for paving tomorrow.

The next section to be paved will be from Myrtle St. to Dr. Martin Luther King Jr. Way and the existing plan is to pave the level course, final surface and turnouts this week with a completion on Friday.

If the weather presents problems it may have to be completed on Saturday.

Some irrigation work will continue with installation being completed by the end of the week.

Benches for the Tiki Hut Bus Shelters are scheduled to be installed starting tomorrow.

The other shelters are starting this week as well with the first installation near Four Seasons Circle.

Progress is being made and we are nearing Substantial Completion which is always a good sign.

Thanks for your patience.