

Bradenton Road Project Update for the week of February 20, 2015

Paving has been rescheduled due to the frigid weather and paving specifications. The schedule will resume on Monday with paving of the final surface between Myrtle St. and Dr. Martin Luther King Jr. Way. As soon as that work is completed they will pave the approaches along the same section with final completion on Tuesday. At this point, the project will be deemed Substantially Complete.

The contractor will wait two weeks for the pavement to cure and then complete the final thermoplastic striping.

The green bike lanes are then planned to be applied in mid-March.

Bus shelters continue to be erected and two of the four are in place.

Benches at the Tiki shelters will be installed in the near future.

Irrigation work and planting will continue next week.

With the paving nearing completion, the smooth roadway surface usually results in an increase in vehicular speed. The posted speed limit on OBR is 30 mph and the contractor will continue to have vehicles and workers in close proximity to traffic.

Thank you for your awareness and continued cooperation.