

Bradenton Road Project Update for the week of April 10, 2015

Application of the Green Bike Lane material will continue on the East side of OBR South of 43rd today. The contractor will finish this side down to Martin Luther King Jr. Blvd. and then start back North on the West side. They plan on working thru the weekend, both Saturday and Sunday, so motorists will see the crews on the roadway during a period that is normally unexpected. Multiple flag persons will be on roadway to manage the traffic flow as they have done so far this week. Some minor traffic delays can be expected.

The new street name signs are expected to be delivered and installation to start next week.

We are getting down to the last few construction activities and will be completely finished in the near future. The end is in sight.

Thank you.