

Bradenton Road Project Update for the week of August 22, 2014

Potable water line tie-ins continue along the West side of OBR and the contractor will finish today at 41st Street. They started at the North end and have worked their way South on the West side.

Next week they will get to the end of the West side work at 32nd Street and switch over to the East side on Wednesday. They will then work their way back North on the East side of OBR and it will take about 9 or 10 work days to finish the tie-ins. They have been completing two tie-ins each day.

The yellow Boil Water Notices will be distributed, as appropriate, in the affected customer areas. When the water has passed the test twice, over the two day period, the Rescission Notices are distributed promptly upon notification from the lab. That lets you know the water system is back to normal and consumption can resume.

On Monday, at the Northeast corner of OBR and Myrtle St. , Verizon will be excavating and lowering their lines. This will affect motorists driving on the East side of OBR, on Myrtle St. The work will start first thing Monday and the plan is to complete the effort that day.

Two lane, two way vehicular traffic will be maintained using some temporary widening adjacent to the work area. You will be able to get thru but there will be the usual delays as the equipment accomplishes the excavation, handling of material and restoration. If you can avoid this location on Monday, it will save you some time and aggravation.

On Wednesday of next week the contractor plans on starting work on the construction of the 47th Street Roundabout. The current traffic pattern will be maintained while most of the Roundabout is constructed. The equipment activity will increase significantly and will be a distraction to drivers. Drive carefully.