

September 28, 2015

Week of September 14, 2015

- Completed the installation of the FPL conduit
- Closed the intersection of First St. and Coconut Ave. to install underground utilities
- Completed 12" water main to east side of Coconut.

Week of September 21, 2015

- Installed the two sanitary manholes and the sanitary sewer main
- Patched the asphalt in the intersection of Coconut and First Street



FPL Conduit



Sewer Manhole Installed



Installing Sanitary Sewer Main



Road Patched and Cleaned Up

Week of September 28, 2015

- Remove existing curbs
- Rough grade the roadway
- Begin stabilizing the roadway
- Pig the water main
- Test the sanitary sewer
- Close the intersection of First St. and Coconut Ave. to tap the reuse main and install underground utilities