

**October 19, 2015****Week of October 12, 2015**

- Completed the installation of the FPL conduit and splice boxes
- Lowered existing water services in roadway
- Installed base in roadway
- Began to install the underground conduits for the electric
- Obtain the certification of the new 12" water main from US 41 to Coconut Ave.
- Tied in the water services to the Social Restaurant, Florida Studio Theaters (2), Guy Peterson Architects and Divald Homes
- Reopened the roadway between Coconut and Pineapple



Water Line Services



Grading Roadway for Curbs



Roadway ready for Asphalt

Patching Asphalt

**Week of October 19, 2015**

- Tie-in the 12" water main into the existing main at US 41, connect the fire services to the Florida Studio Theater and the old Ceviche Restaurant.
- Remove the existing water line.
- Remove the existing sewer line and connect the new sewer services.
- Grade for curbs.
- Begin pouring curbs and driveways.

- Continue to install electrical conduit for lights
- Continue with 12" water main into Pineapple Ave. Intersection partially closed at Pineapple and First
- FPL to possibly begin their work at the splice boxes and the 480V service

**Week of October 26, 2015**

- Continue with pouring curbs.
- Continue pouring driveways.
- Begin pouring sidewalks
- Begin brick pavers in the roadway
- Possibly begin excavating planter islands
- Continue with 12" water main on Pineapple