

**October 26, 2015**

**Week of October 19, 2015**

- Tied –in the 12” water main into the existing main at US 41, connected the fire services to the Florida Studio Theater and the old Ceviche Restaurant.
- Removed the existing water line.
- Removed the existing sewer line and connected the new sewer services.
- Graded for curbs.
- Poured modified F curb from Coconut to US 41.
- Continued to install electrical conduit for lights
- FPL directional drilled their conduit from the splice boxes to FST’s transformer.
- Installed the final FPL splice box near Swim City



Fire Service Tie In



Curb Ready to Pour



Pouring Curb



Curb Poured



Curb Completed Looking East



Curb Completed Looking West

**Week of October 26, 2015**

- Complete modified F curb.
- Replace modified F curb cracked by FPL directional drill.
- Grade and pour driveways.
- Grade for sidewalks.
- Possibly begin excavating planter islands
- Continue with 12" water main at First St. and Pineapple Ave.
- Begin installing light pole bases

**Week of November 2, 2015**

- Pour sidewalks
- Continue installing light pole bases
- Pour header curbs at parking areas
- Continue with 12" water main on Pineapple north of First St.