

**November 2, 2015****Week of October 26, 2015**

- Completed modified F curb.
- Replaced modified F curb cracked by FPL directional drill.
- Graded and poured all driveways.
- Graded for sidewalks.
- Completed the 12" water main east on First St. and south on Pineapple Ave. in time for the Opera opening.
- Patched the asphalt at the water main installation.
- Began installing light pole bases.

**Pouring Driveway at FST****Driveway Ready to Pour at Frances Carlton****Installing Water Line on Pineapple****Intersection Open for the Opera Opening****Week of November 2, 2015**

- Pour sidewalks
- Continue installing light pole bases
- Pour header curbs at parking areas
- Continue with 12" water main on Pineapple north of First St.
- Begin removal and replacement of planter fill.
- Continue light pole base installation.

**Week of November 9, 2015**

- Install trees.
- Complete light pole base installation.
- Install brick pavers.
- Pave roadway.