

November 30, 2015

Week of November 30, 2015

- Began installing curbs
- Began installing driveways
- Installed handicap ramps at Florida Studio Theater
- Installed base for brick pavers at Florida Studio Theaters
- Tied in 2" water services
- Completed electrical conduits
- Began installing light pole bases
- Began installing brick at Florida Studio Theater



Maintaining Access to FST



Maintaining Access to FST



Pouring Curbs



Pouring Driveway



Curb Poured



Grading for Sidewalks

November 30, 2015



Laying Bricks at FST



Grading the Roadway Base for Driveway Access



Bricks at FST



Bricks at FST

Week of December 7, 2015

- Continue installing curbs
- Grade for sidewalks
- Tie in water services
- Complete brick pavers at Florida Studio Theaters
- Continue installing light pole bases
- Begin installing sidewalks (where not in conflict with FPL poles)
- Complete driveways

Week of December 14, 2015

- Continue installing sidewalks (where not in conflict with FPL poles)Grade for sidewalks
- Complete light pole bases
- Complete curbs