

September 14, 2015

Week of September 7, 2015

- Continued the installation of the 12" water main
- Set up dewatering due to high level of ground water
- Began installation of the FPL conduit



FPL Material on Site



Dewatering



Dewater into Sediment Pond



FPL Conduit Installed

Week of September 14, 2015

- Complete the installation of the FPL conduit
- Close the intersection of First St. and Coconut Ave. to install underground utilities
- Complete 12" water main to east side of Coconut.
- Start water main certification process
- Possible FPL on site to start electric service

Week of September 21, 2015

- Begin installation of sanitary sewer
- Continue water main certification process