

Bradenton Road Project Update for the week of February 13, 2015

With no bad luck today, the Milling will continue on a few turnouts at the North end near the Dog Track.

The section of Old Bradenton Road from 47th St. to Myrtle St. has been milled completely.

The Milling machine will then move south to begin work on the last segment from Myrtle St. to Dr. Martin Luther King Jr. Blvd.

That segment is anticipated to take the rest of today, Saturday and finish up on Monday.

The Paving operation will finish the turnouts on the North end, move to the section between 47th St. and Myrtle St. and begin paving south. This paving operation will continue thru tomorrow and finish on Monday.

Then Paving will start at Myrtle St. sometime Monday and progress to MLK. It will take Tuesday and Wednesday of next week to complete.

These time frames are based on the current levels of production and of course, may vary due to field conditions.

The section of OBR from 47th St. to University has the new roadway surface and temporary striping. Very close to being back to normal for motorists using this section.

Negotiating thru the milling and paving operations has been frustrating and time consuming for motorists and residents. If drivers can avoid those sections under active construction, it would be advisable. There is visible progress being made and once again, thank you for your patience.