

Bradenton Road Project Update for the week of March 13, 2015

Landscape planting continues with an anticipated completion about the middle of next week.

By the way, we didn't plant dead trees. The Bald Cypress on the north end, in the bio-retention areas are dormant this time of year and will leaf out very shortly.

The paving is completed and the striping layout and thermoplastic applications have been taking place. The long line machine striping is scheduled to be started on Sunday evening with a full shift of striping during the night time hours. The remaining lines will be striped and completed next week.

Street sweeping will occur over the weekend in preparation for the final striping and the project corridor will get cleaned up.

Green Bike lanes will then be placed once the asphalt has had a chance to cure and that will be in about two weeks.

There will be numerous workers on the ground during these final activities and your attention to their safety is appreciated.

Have a great weekend.