

# Bradenton Road Project Update for the week of April 3, 2015

Roadway signage continues to be installed and new street name signs are expected to be installed, starting next week.

The Green Bike Lane material was received today and the crew will be onsite next Tuesday to start the application. This material requires about 3 hours to fully cure once it is applied before turning it over to traffic. Diligence will be required during this curing period so the material does not get tracked onto the new pavement. Traffic control will be in place and workers will be available to help residents and drivers deal with this curing period.

Roundabouts are completely finished and there are a few things to remember about these facilities:

- They are designed for a slow, continuous movement of traffic. Beats having to stop for Stop signs or at a traffic signal.
- Please Yield to all traffic in the lanes already circulating within the Roundabout
- Large Vehicles may have to utilize the truck apron in the middle of the circle in order to negotiate the turns. Do not pass or drive adjacent to these vehicles within the Roundabout, they may not know you are even there.
- And always be aware of bicycles and pedestrians. Since the sidewalks and bike lanes have been built these facilities have been used extensively. Exactly the reason these projects are constructed.

The contractor will also be resetting all of the new mailboxes as a punch-list item for the project.

As stated numerous times, thank you for your patience during this construction and please enjoy your new roadway corridor.