



## **Storm Debris Removal**

**Operations Status – End of the day October 4, 2017**

**Days operational: 17**

**Total Cubic Yards Collected by Contractor: 17,948**

**Total Cubic Yards Collected by City Crews: 2,053**

**Total Cubic Yards: 20,001**

**Estimated percentage of debris collected in the first pass: 40%**

### **Operational Highlights:**

- Crews are now working in *all* areas of the City.
- Approximately 75% of the debris north of Fruitville Road has been collected
- Additional crews have been added south of Fruitville Road and on the barrier islands.

**The contractor expects to complete the first pass through the entire City by October 20<sup>th</sup>.**

Hurricane Irma Storm Debris Removal Hotline: **855-428-4526**