FIRST STREET STREETSCAPE
WEEKLY UPDATE

November 23, 2015

Week of November 16, 2015

- Completed landscape roll curb – south side
- Remove the asphalt, brick, curb and most of the sidewalk on the north side of the road
- Began installing the electrical conduits for the lighting circuits
- Installed the conduits for the 120/240V service
- Installed the conduit to the FPL hand hole for the 480V service
- Adjusted valve boxes in the roadway
- Chlorinated water main east of Cocoanut and tested for bacteria
- Began installing landscaping ground cover – south side
- Completed the future FPL conduits
- Began grading the roadway for new curbs and installed bubbler box

Roadway and Curb Removed

Removing Roadway and Curb

Removing Roadway and Curb

Landscaping Installed

Landscaping and Brick Installed

Grading for Curbs and Roadway

FIRST STREET STREETSCAPE
WEEKLY UPDATE

Access Maintained to Social Restaurant

Landscaping Installed

120/240V Service Ready to be Constructed

New Water Services

Week of November 23, 2015

- Complete grading for curbs
- Continue installing conduit for lights
- Complete the 480V service
- Water main certification east of Cocoanut

Week of November 30, 2015

- Begin installing curbs
- Tie in water services
- Complete electrical conduits
- Begin installing light pole bases